
MONTANA DEPARTMENT OF TRANSPORTATION STREAM MITIGATION MONITORING REPORT

*Bowser Creek
Flathead County, Montana*

*Project Completed: 2010
Monitoring Report #3: December, 2015*



Prepared for:



Prepared by:



MONTANA DEPARTMENT OF TRANSPORTATION

STREAM MITIGATION MONITORING REPORT #3

YEAR 2015

*Bowser Creek
Flathead County, Montana*

MDT Project Number: NH 15(93)
Control Number: 2038-011

USACE Number: NWO-2009-01808-MTM

Prepared for:

MONTANA DEPARTMENT OF TRANSPORTATION
2701 Prospect Ave
Helena, MT 59620-1001

Prepared by:

Confluence Consulting, Inc.
P.O. Box 1133
Bozeman, MT 59771

December 2015

TABLE OF CONTENTS

1.0	Introduction	1
2.0	Site Location	3
3.0	Monitoring Methods.....	3
3.1.	Vegetation Inventories and Community Mapping	3
3.2.	Bank Erosion Inventory.....	5
3.3.	Channel Surveys	5
3.4.	Photo Documentation	5
3.5.	Wildlife Documentation	5
4.0	Results	5
4.1.	Riparian and Stream Bank Vegetation Inventory	5
4.2.	Stream Bank Vegetation Composition	6
4.3.	Noxious Weed Inventory.....	9
4.4.	Woody Plant Survival.....	9
4.5.	Bank Erosion Inventory.....	10
4.6.	Perpendicular Transect Surveys.....	11
4.7.	Longitudinal Profile Survey	12
4.8.	Wildlife Documentation	12
5.0	Comparison of Results to Performance Standards	13
5.1.	Riparian Buffer Success	13
5.2.	Vegetation Along Stream Banks	14
5.3.	Stream Bank Stability	14
5.4.	Channel Form Success.....	14
6.0	Management and Design Recommendations	17
6.1.	Weed Management	17
6.2.	Use of Reference Data to Document Successful Pool Formation.....	17
6.3.	Floodplain and Riparian Development.....	17
6.4.	Riparian Vegetation Zone	18
6.5.	Vegetation Success	18
7.0	Literature Cited	18

TABLES AND FIGURES

Table 1. Percent cover of vegetation transects at Bowser Creek in 2013, 2014, and 2015.	6
Table 2. Comprehensive vegetation species list for the Bowser Creek stream mitigation site in 2013, 2014, and 2015.	7
Table 3. Plant species and their associated cover classes along the stream banks of the Bowser Creek stream mitigation site in 2015.	8
Table 4. Montana State-listed noxious weed species observed in 2015 at the Bowser Creek Stream Mitigation Site.	9
Table 5. Woody plant survival at Bowser Creek stream mitigation site in 2013, 2014 and 2015.	9
Table 6. Pool and riffle widths and depths at Bowser Creek stream mitigation site in 2013, 2014 and 2015.	11
Table 7. Wildlife observations at Bowser Creek stream mitigation site in 2013, 2014, and 2015.	13
Table 8. Performance standards for the Bowser Creek Stream Mitigation Site. .	16
Figure 1. Project location of Bowser Creek stream mitigation site.	4
Figure 2. Alternative grading plan to increase floodplain and riparian areas.	18
Figure 3. Bowser Creek 2015 Monitoring Features	Appendix A
Figure 4. Bowser Creek Noxious Weeds and Community Map	Appendix A

APPENDICIES

Appendix A: Project Site Maps
Appendix B: Perpendicular Transect and Longitudinal Profile Plots
Appendix C: Project Area Photos
Appendix D: Construction Detail Plans

Cover: Looking east across the Bowser Creek Stream Mitigation Site in 2015.

1.0 INTRODUCTION

As part of construction of the Kalispell Bypass U.S. Highway 2 South, the Montana Department of Transportation (MDT) modified a segment of Bowser Creek to allow for highway widening and improved traffic. In order to mitigate the impacts of this project, MDT proposed on-site stream mitigation actions within the widened highway right of way. The following report includes the results of the third year of post-project monitoring of the on-site mitigation actions along the modified segment of Bowser Creek. This monitoring report includes an evaluation of monitoring results in comparison to project performance standards outlined in the post-construction monitoring plan for the site. The project was constructed in 2010; therefore, these results provide documentation of the site's condition five years following the project's completion.

Over several decades, the alignment of Bowser Creek was modified to fit between the original Highway 2 alignment and residential development. An expanded MDT right-of-way was acquired to provide additional space to relocate the stream away from the widened road footprint. The relocation of Bowser Creek was permitted in a modification to U.S. Army Corps (USACE) permit NWO-2009-018098-MTM. The project proposed placement of 0.267 acres of wetland fill in the original Bowser Creek channel and 709 feet of stream impacts resulting from relocating 429 feet of the channel and placing a 218-foot segment of the creek into a culvert beneath MT Highway 2.

One of the goals of the project is to provide compensatory mitigation for stream impacts resulting from widening of U.S. Highway 2 at its intersection with the Alternate U.S. 93 Kalispell Bypass. MDT has selected on-site stream mitigation to meet this goal. Specific objectives intended to achieve this goal include:

- Constructing 430 linear feet of new Bowser Creek channel slightly north of the existing channel
- Laying back floodplain slopes adjacent to the channel from 1.5:1 to a 4:1 slope or flatter
- Implementing an aggressive revegetation plan to re-establish native riparian and upland vegetation.

If successful, the project will create, enhance, restore, and maintain permanent, naturally self-sustaining, native or native-like stream and riparian habitat. The project is designed to protect the functional values of riparian lands, floodplains, wetlands, and uplands for the benefit of fish and wildlife habitat, water quality, floodwater retention, groundwater recharge, open space, aesthetic values, and environmental education.

Provisions outlined in the USACE permit include monitoring the mitigation areas for five years following construction to determine whether the site is meeting, or moving toward meeting the performance criteria outlined in the monitoring plan. Specific success criteria for the Bowser Creek stream mitigation site include:

Quantitative success criteria:

1. **Riparian Buffer Success** will be achieved when
 - a. Woody and riparian vegetation becomes established, and noxious weeds do not exceed 10% cover within the riparian buffer areas.
 - b. Any area within the creditable buffer area disturbed by the project construction must have at least 50% areal cover of non-noxious weed species by the end of the monitoring period.
2. **Vegetation Success** will be achieved when
 - a. Combined areal cover of riparian and stream bank vegetation communities is $\geq 70\%$
 - b. Planted trees and shrubs will be considered successful where they exhibit 50% survival after 5 years.
3. **Vegetation along Stream Banks** will be considered successful when banks are vegetated with a majority of deep-rooting riparian plant species having root stability indices ≥ 6 (subject to 1.a and 1.b above).
4. **Stream Bank Stability Success** will be achieved where; following restoration, less than 25% of bank length is unstable and classified as eroding bank. For this purpose "eroding bank" will be defined as any bank greater than two feet in length that is more than 50% bare mineral soil and has no roots, surface vegetation, or other stabilizing structure (e.g. rock, woody debris) to inhibit erosion.

Qualitative performance criteria:

5. **Channel Form Success** will be achieved when the stream stabilizes, includes pools and riffles, allows for flood events to occupy the floodplain, and the habitat features such as riparian plant communities have successfully established along stream banks.

Additional reporting requirements:

6. **Photo Documenting** success of restored stream channel and stream bank vegetation community development showing distinct positive changes from pre-construction to final monitoring year in comparison with the establishment reference reach.

Results of the third year monitoring at the Bowser Creek stream mitigation site are presented in Section 4 and compared to performance standards in Section 5. Section 6 provides management recommendations to maximize the potential for meeting all performance standards at this and other similar mitigation sites. Additional information to aid in documenting the site's condition are provided as appendices to this report, and include maps showing locations of riparian vegetation transects, perpendicular transects, and locations of noxious weeds; transect and longitudinal profile survey plots; photo documentation of the project site; and a planting schematic from the approved design.

2.0 SITE LOCATION

The modified segment of Bowser Creek flows east within a newly constructed channel immediately north of U.S. Hwy 2 near the intersection of U.S. Highway 2 and Alternate U.S. 93 Kalispell Bypass (Figure 1). This monitoring site is located in Section 12, Township 28 North, Range 22 West, in Flathead County, Montana.

3.0 MONITORING METHODS

Monitoring field crews visited the project site on August 18, 2015 while survey crews visited the site on August 26, 2015. The following data were collected at the Bowser Creek stream mitigation site:

3.1. Vegetation Inventories and Community Mapping

Two riparian belt transects established during the first monitoring event in 2013 were monitored to document areal percent cover of total vegetation, woody vegetation, and noxious weeds. The riparian belt transect on the right (south) stream bank runs parallel to the channel for 204 feet, while the left (north) bank extends 167 feet (Figure 4, Appendix A).

A vegetation inventory was conducted along both stream banks, which included compiling a list of all plant species and their associated cover classes identified within three feet of the active channel. Percent cover of all species observed along the entire length of each bank was estimated and recorded using the following classification values: 0 (less than 1 percent), 1 (1 to 5 percent), 2 (6 to 10 percent), 3 (11 to 20 percent), 4 (21 to 50 percent), and 5 (greater than 50 percent).

Vegetation community boundaries were determined in the field during the active growing season and subsequently delineated on the 2015 aerial photographs. Community types were named based on the predominant vegetation species that characterized each mapped polygon (Figure 4, Appendix A). Bank stability indices were assigned to the stream bank community types using Winward (2000) stability scores.

The project site was visually inspected to document the presence of noxious weeds. All noxious weed infestations were mapped on aerial photographs, with species and extents noted (Figure 4, Appendix A). Observations of isolated noxious weed occurrences were included in the species lists and total areal percent cover estimate of noxious weeds within the project area, but were not mapped.

The project area was visually inspected to document woody vegetation plantings. The total number of live and dead plantings was recorded to calculate woody plant survival.




Figure 1. Project location of Bowser Creek stream mitigation site.

3.2. Bank Erosion Inventory

Both stream banks within the project reach were visually inspected to document eroding banks. Each eroding bank within the project reach was photo-documented. Data collected at each eroding bank included bank length and potential causes of bank erosion.

3.3. Channel Surveys

Four perpendicular transects (cross sections) established in 2013 were re-surveyed by licensed survey crews; two at riffles and two at pools. A longitudinal profile of the channel thalweg was surveyed to document bedform complexity and aquatic habitat conditions.

3.4. Photo Documentation

Photo documentation of the site was repeated at several locations to document vegetation establishment and stream bank conditions. Three photo documentation points were established during the 2013 monitoring event to document changes in the site over time. Additional photos were taken facing upstream, downstream, left and right from the center of the channel, and at the endpoints of each perpendicular transect.

3.5. Wildlife Documentation

Wildlife use of the project reach was documented by creating a list of all bird, mammal, and herpetile species observed during the site visit. Wildlife species were identified through visual observation, scat, tracks, and observation of nests, burrows, dens, feathers, etc.

4.0 RESULTS

4.1. Riparian and Stream Bank Vegetation Inventory

Table 1 summarizes the areal percent cover of total vegetation, woody vegetation, and noxious weeds observed along each riparian and stream bank transect. In 2015 the total percent riparian cover remained at 100%, with 12% cover by woody species and 11% by noxious weeds. Stream bank transects also displayed 100% cover, with 13% by woody species and 8% by noxious weeds. In total, the site exhibited 100% total vegetation cover, with 12% by woody species and 10% by noxious weeds.

Dominant species recorded along the riparian and stream bank transects were combined with visual observations in other areas to develop a vegetation community map (Figure 4, Appendix A). Three vegetation community types were observed in 2015, including community Type 1 – *Elymus* spp., community Type 2 – *Phalaris arundinacea*, and community Type 3 – *Nasturtium officinale*. The upper side slopes of the project were dominated by wild rye (*Elymus* spp.), while the lower slopes and riparian zones adjacent to the channel were dominated by reed canary grass (*Phalaris arundinacea*). A third community type was added in 2015, which included a prolific

stand of watercress (*Nasturtium officinale*) growing in the channel bed. The dense watercress present in the channel is shown in Additional Photo 6 in Appendix C.

Table 1. Percent cover of vegetation transects at Bowser Creek in 2013, 2014, and 2015.

Belt Transect	Length (ft)	Total % Vegetation Cover			% Woody Cover			% Noxious Weed Cover		
		2013	2014	2015	2013	2014	2015	2013	2014	2015
Right (South) Riparian	204	100%	100%	100%	2%	5%	7%	2%	5%	10%
Left (North) Riparian	167	100%	100%	100%	14%	15%	17%	5%	10%	12%
Riparian Subtotal		100%	100%	100%	8%	10%	12%	4%	7%	11%
Right (South) Stream Bank	465	100%	100%	100%	17%	20%	15%	4%	5%	6%
Left (North) Stream Bank	465	100%	100%	100%	12%	10%	10%	4%	10%	10%
Stream Bank Subtotal		100%	100%	100%	15%	15%	13%	4%	8%	8%
Area Weighted Total		100%	100%	100%	9%	11%	12%	3%	7%	10%

Table 2 provides a comprehensive list of plant species observed on site during the 2013, 2014, and 2015 monitoring events. In 2015, 94 plant species were observed, representing an increase of 11 species since 2014 and 39 species since the initial monitoring event in 2013. In 2015, 50% of the species observed were hydrophytic based on the 2014 National Wetland Plant List (NWPL) (Lichvar *et al.*, 2014).

4.2. Stream Bank Vegetation Composition

The stream bank vegetation inventory identified 40 plant species along the banks of Bowser Creek (Table 3). Reed canary grass comprised greater than 50% cover along both stream banks in 2015. The Winward stability ratings are based on vegetation communities rather than individual species; therefore, a vegetation community was assigned to each stream bank based on one or more dominant species (Winward, 2000). Success criteria outlined in the monitoring plan state the vegetation along the stream banks will be considered successful when banks are vegetated with a majority of deep-rooting riparian plant species having root stability indices ≥ 6 . Vegetation community Type 2 – *Phalaris arundinacea* was the dominant vegetation community observed along the stream banks, with an associated Winward stability rating of 9. Therefore, stream bank vegetation is successfully meeting the associated success criteria.

Table 2. Comprehensive vegetation species list for the Bowser Creek stream mitigation site in 2013, 2014, and 2015.

Scientific Name	Common Name	WMVC Indicator Status*	Scientific Name	Common Name	WMVC Indicator Status*
<i>Achillea millefolium</i>	Common Yarrow	FACU	<i>Lemma minor</i>	Common Duckweed	OBL
<i>Agastache urticifolia</i>	Nettle-Leaf Giant-Hyssop	FACU	<i>Leucanthemum vulgare</i>	Ox-Eye Daisy	FACU
<i>Agropyron cristatum</i>	Crested Wheatgrass	NL	<i>Linaria vulgaris</i>	Butter-and-Eggs	NL
<i>Agrostis gigantea</i>	Black Bent	FAC	<i>Lysichiton americanus</i>	Yellow-Skunk-Cabbage	OBL
<i>Agrostis stolonifera</i>	Spreading Bent	FAC	<i>Medicago lupulina</i>	Black Medick	FACU
<i>Alnus incana</i>	Speckled Alder	FACW	<i>Medicago sativa</i>	Alfalfa	UPL
<i>Alopecurus arundinaceus</i>	Creeping Meadow-Foxtail	FAC	<i>Melilotus albus</i>	White Sweetclover	NL
<i>Amelanchier alnifolia</i>	Saskatoon Service-Berry	FACU	<i>Melilotus officinalis</i>	Yellow Sweet-Clover	FACU
<i>Artemisia absinthium</i>	Absinthium	NL	<i>Mentha arvensis</i>	American Wild Mint	FACW
<i>Artemisia biennis</i>	Biennial Wormwood	FACW	<i>Nasturtium officinale</i>	Watercress	OBL
<i>Beckmannia syzigachne</i>	American Slough Grass	OBL	<i>Onopordum acanthium</i>	Scotch Thistle	NL
<i>Betula pumila</i>	Bog Birch	OBL	<i>Pascopyrum smithii</i>	Western-Wheat Grass	FACU
<i>Bromus inermis</i>	Smooth Brome	FAC	<i>Pericaria amphibia</i>	Water Smartweed	OBL
<i>Carduus nutans</i>	Nodding Plumeless-Thistle	UPL	<i>Pericaria</i> sp.	Smartweed	NL
<i>Carex nebrascensis</i>	Nebraska Sedge	OBL	<i>Phalaris arundinacea</i>	Reed Canary Grass	FACW
<i>Carex</i> sp.	Sedge	NL	<i>Phleum pratense</i>	Common Timothy	FAC
<i>Carex stipata</i>	Stalk-Grain Sedge	OBL	<i>Plantago lanceolata</i>	English Plantain	FACU
<i>Carex utriculata</i>	Northwest Territory Sedge	OBL	<i>Plantago major</i>	Great Plantain	FAC
<i>Centaurea cyanus</i>	Garden Cornflower	FACU	<i>Poa palustris</i>	Fowl Blue Grass	FAC
<i>Centaurea stoebe</i>	Spotted Knapweed	NL	<i>Poa pratensis</i>	Kentucky Blue Grass	FAC
<i>Chamerion angustifolium</i>	Fireweed	NL	<i>Prunus virginiana</i>	Choke Cherry	FACU
<i>Chenopodium album</i>	Lamb's-Quarters	FACU	<i>Ranunculus</i> sp.	Buttercup	NL
<i>Chorispora tenella</i>	Common Blue-Mustard	NL	<i>Rosa woodsii</i>	Woods' Rose	FACU
<i>Cicuta douglasii</i>	Western Water-Hemlock	OBL	<i>Rudbeckia hirta</i>	Black-Eyed-Susan	FACU
<i>Cirsium arvense</i>	Canadian Thistle	FAC	<i>Rumex crispus</i>	Curly Dock	FAC
<i>Cirsium vulgare</i>	Bull Thistle	FACU	<i>Salix bebbiana</i>	Gray Willow	FACW
<i>Cornus alba</i>	Red Osier	FACW	<i>Salix drummondiana</i>	Drummond's Willow	FACW
<i>Cynoglossum officinale</i>	Gypsy-Flower	FACU	<i>Salix exigua</i>	Narrow-Leaf Willow	FACW
<i>Descurainia sophia</i>	Herb Sophia	NL	<i>Salix</i> sp.	Willow	NL
<i>Elymus canadensis</i>	Nodding Wild Rye	FAC	<i>Silene vulgaris</i>	Maiden's-tears	NL
<i>Elymus cinereus</i>	Great Basin Wildrye	NL	<i>Solanum dulcamara</i>	Climbing Nightshade	FAC
<i>Elymus repens</i>	Creeping Wild Rye	FAC	<i>Solidago canadensis</i>	Canadian Goldenrod	FACU
<i>Elymus trachycaulus</i>	Slender Wild Rye	FAC	<i>Sonchus arvensis</i>	Field Sow-Thistle	FACU
<i>Epilobium ciliatum</i>	Fringed Willowherb	FACW	<i>Stuckenia pectinata</i>	Sago False Pondweed	OBL
<i>Equisetum arvense</i>	Field Horsetail	FAC	<i>Symphoricarpos albus</i>	Common Snowberry	FACU
<i>Geum macrophyllum</i>	Large-Leaf Avens	FAC	<i>Tanacetum vulgare</i>	Common Tansy	FACU
<i>Geum</i> sp.	Avens	NL	<i>Taraxacum officinale</i>	Common Dandelion	FACU
<i>Geum triflorum</i>	Old-Man's-Whiskers	FACU	<i>Thlaspi arvense</i>	Field Pennycress	UPL
<i>Glyceria grandis</i>	American Manna Grass	OBL	<i>Tragopogon dubius</i>	Meadow Goat's-beard	NL
<i>Glyceria striata</i>	Fowl Manna Grass	OBL	<i>Trifolium pratense</i>	Red Clover	FACU
<i>Helianthus maximiliani</i>	Maximilian Sunflower	UPL	<i>Trifolium repens</i>	White Clover	FAC
<i>Helianthus nuttallii</i>	Nuttall's Sunflower	FACW	<i>Triglochin maritima</i>	Seaside Arrow-Grass	OBL
<i>Hordeum jubatum</i>	Fox-Tail Barley	FAC	<i>Typha latifolia</i>	Broad-Leaf Cat-Tail	OBL
<i>Hypericum perforatum</i>	Common St. John's-Wort	FACU	<i>Urtica dioica</i>	Stinging Nettle	FAC
<i>Juncus balticus</i>	Baltic Rush	FACW	<i>Verbascum thapsus</i>	Great Mullein	FACU
<i>Juncus</i> sp.	Rush	NL	<i>Veronica americana</i>	American Brooklime	OBL
<i>Lactuca scariola</i>	Prickly Lettuce	FACU	<i>Vicia americana</i>	American Purple Vetch	FAC

*Based on 2014 NWPL (Lichvar et al., 2014)
New species identified in 2015 are **bolded**.

Table 3. Plant species and their associated cover classes along the stream banks of the Bowser Creek stream mitigation site in 2015.

Streambank Species	Left bank	Right bank	WMVC Indicator Status*
<i>Agastache urticifolia</i>	X	X	FACU
<i>Agrostis stolonifera</i>	X	X	FAC
<i>Alnus incana</i>		X	FACW
<i>Alopecurus arundinaceus</i>	X	X	FAC
<i>Beckmannia syzigachne</i>	X		OBL
<i>Bromus inermis</i>	X	X	FAC
<i>Carex nebrascensis</i>	X	X	OBL
<i>Carex utriculata</i>	X	X	OBL
<i>Chamerion angustifolium</i>	X		NL
<i>Cirsium arvense</i>	X	X	FAC
<i>Cornus alba</i>	X		FACW
<i>Elymus repens</i>	X	X	FAC
<i>Epilobium ciliatum</i>	X	X	FACW
<i>Equisetum arvense</i>	X	X	FAC
<i>Glyceria grandis</i>		X	OBL
<i>Hordeum jubatum</i>	X		FAC
<i>Lactuca serriola</i>		X	FACU
<i>Lemna minor</i>	X	X	OBL
<i>Medicago lupulina</i>	X		FACU
<i>Melilotus officinalis</i>	X		FACU
<i>Mentha arvensis</i>	X	X	FACW
<i>Nasturtium officinale</i> ***	X	X	OBL
<i>Persicaria amphibia</i>		X	OBL
<i>Phalaris arundinacea</i> **	X	X	FACW
<i>Phleum pratense</i>	X		FAC
<i>Plantago major</i>	X		FAC
<i>Poa palustris</i>	X	X	FAC
<i>Poa pratensis</i>	X	X	FAC
<i>Rumex crispus</i>	X	X	FAC
<i>Salix bebbiana</i>	X		FACW
<i>Salix</i> sp.	X		NL
<i>Solanum dulcamara</i>	X	X	FAC
<i>Sonchus arvensis</i>	X	X	FACU
<i>Taraxacum officinale</i>	X	X	FACU
<i>Trifolium pratense</i>	X	X	FACU
<i>Trifolium repens</i>	X	X	FAC
<i>Typha latifolia</i>	X	X	OBL
<i>Urtica dioica</i>		X	FAC
<i>Veronica americana</i>	X	X	OBL
<i>Vicia americana</i>	X		FAC

*Based on 2014 NWPL (Lichvar *et al.*, 2014)

** Dominant species observed along Bowser Creek stream banks

*** Dominant species observed along Bowser Creek stream bed

4.3. Noxious Weed Inventory

Twenty-seven infestations of five Montana Listed Priority 2B noxious weeds were mapped within the riparian corridor at the Bowser Creek stream mitigation site and are listed in Table 3. Noxious weed occurrences are displayed on Figure 4 in Appendix A with the exception of those observed in trace amounts, which were not mapped. Each mapped noxious weed occurrence was identified in areas less than 0.1 acre in size with a low cover class (1 to 5 percent). In 2014, *Hypericum perforatum* (common St. John's wort) and *Leucanthemum vulgare* (ox-eye daisy) were observed in trace amounts; however, neither of these species were observed in 2015. As a result, they have been removed from the list of noxious weeds present at the Bowser Creek mitigation site. Noxious weeds have continued to increase at the site, with 14 new infestations since 2014. An estimated 10% of the project area has been colonized by noxious weeds, an increase of 3% since 2014 and 7% since the initial 2013 monitoring event. Infestations of *Cirsium arvense*, the most prevalent noxious weed, were located throughout the project area (Figure 4, Appendix A). Butter-and-eggs (*Linaria vulgaris*) was observed for the first time in 2015 just outside of the northern riparian corridor near the center of the site.

Table 4. Montana State-listed noxious weed species observed in 2015 at the Bowser Creek Stream Mitigation Site.

Category*	Scientific Name	Common Name
Priority 2B	<i>Centaurea stoebe</i>	Spotted Knapweed
	<i>Cirsium arvense</i>	Canadian Thistle
	<i>Cynoglossum officinale</i>	Gypsy-Flower
	<i>Linaria vulgaris</i>	Butter-and-Eggs
	<i>Tanacetum vulgare</i>	Common Tansy

*Based on the Montana Department of Agriculture's Noxious Weed List, 2015
New species identified in 2015 are **bolded**.

4.4. Woody Plant Survival

Willows, alder, dogwood, snowberry, chokecherry, birch, and Woods' rose were observed as planted woody vegetation species. In 2015, 312 planted trees and shrubs were located, with 279 of those remaining alive (Table 5). It is unknown how many plants were installed during construction of the project; however, the planting plan called for planting 505 trees and shrubs. As compared to the planting plan, 55% (279 of 505) remain alive five years following construction.

Table 5. Woody plant survival at Bowser Creek stream mitigation site in 2013, 2014 and 2015.

Year	Total Plants Inspected	Surviving Plants	# of Woody Plantings in Design	Woody plant survival based on planting plan
2013	127	122	505	24%
2014	127	119		24%
2015	312	279		55%

4.5. Bank Erosion Inventory

Total eroding stream bank length increased by 60 feet in 2015, and now totals 209 feet, or 24% of the overall project bank length of 878 feet. Photos of each eroding bank are included in Appendix C of this report. Much of the bank erosion is difficult to observe from photographs due to the density of watercress growing up the stream banks. Figure 3 in Appendix A shows the location of each eroding stream bank.

Eroding stream bank EBL1 and EBL2 are located upstream and downstream, respectively, of a culvert entering Bowser Creek from the north. Stone placed underneath the culvert to the toe of the stream bank was installed to prevent localized bank erosion from flows through the culvert; however, this material was not placed far enough up or downstream and erosion is occurring as a result. Fine grained soils are becoming saturated and sloughing during high flow events from the culvert and the stream. No additional erosion was noted during the 2015 monitoring event, and transect surveys at this location do not reveal evidence of additional erosion during the past two years. Erosion severity is considered low at both EBR1 and EBR2.

Erosion along the right (south) bank at EBR1 includes bank sloughing across the channel from the culvert. Bank erosion at this location is likely due to fine grained soils becoming saturated and sloughing when the culvert discharges into Bowser Creek. This bank retreated approximately 3 feet between 2013 and 2014, but no further evidence of erosion was noted during the 2015 monitoring event. Bank erosion severity at EBR1 is considered moderate.

Eroding bank EBR2 is located near the upstream end of the project site where the channel has become wider than the design width. Bank erosion was noted in 2014, and was attributed to fine grained soils and steep stream bank slopes sloughing during high flows. The bank does not appear to have retreated further in 2015. Erosion severity at this bank is considered low.

Eroding bank EBL3 was identified in 2015 as a newly eroding bank segment. Erosion along this bank is evident from the wood stakes that were used to construct the outside edge of the bank, which are now 2 to 3 feet away from the edge of the bank. The channel is approximately 12 feet wide at this location, which is 6.5 feet wider than the design width of 5.5 feet. Vegetation along this bank is dominated by *Elymus repens* (creeping wild rye) and *Bromus inermis* (smooth brome). Erosion severity at this location is considered moderate due to the lack of bank stabilizing vegetation and the presence of fine grained soils.

Eroding bank EBL4 was also identified in 2015 as a newly eroding bank segment. Similar to EBL3, erosion along this bank is evident by an overly wide channel as compared to the design width and sloughing, fine grained banks adjacent to *Elymus repens* and *Bromus inermis* vegetation types. Erosion severity at this location is considered moderate due to the vegetation types and fine grained soils present.

Erosion along banks EBL3, EBL4, and EBR2 have resulted in a channel width (~12') that is more than double the design width (~5.5'). This erosion is likely occurring during winter or early spring rain on snow events that create high flows prior to onset of the growing season. Corrective actions are warranted to narrow the channel to a more appropriate width, which may be accomplished at relatively low cost by placing brushy materials along the channel fringe to aid in trapping fine sediments while protecting the stream banks from further erosion.

Erosion occurring along banks EBL1, EBL2, and EBR1 are more likely resulting from high flows discharging from the adjacent retention pond. Stabilization of these banks may require installing protective materials, especially along EBR1, which lies directly across the channel from the retention pond outlet.

4.6. Perpendicular Transect Surveys

Two transects were surveyed at pools and two at riffles, with maximum depth and bankfull width for each indicated in Table 6. These results indicate variability in channel dimensions, with maximum bankfull depths ranging from 1.5 to 3.6 feet and bankfull widths ranging from 5 to 13.6 feet. The range of channel widths and depths observed by these transects indicates the establishment of variable habitat elements throughout the reach, but also indicates the channel has become wider in some areas since its constructed width of 5.5 – 6.5 feet.

Table 6. Pool and riffle widths and depths at Bowser Creek stream mitigation site in 2013, 2014 and 2015.

Transect	Type	Max Depth (ft)			Bankfull Width (ft)		
		2013*	2014*	2015	2013*	2014*	2015
1	Pool	1.9	1.9	1.5	6	6.1	5.0
2	Riffle	2.2	2.2	1.9	12.7	13.5	12.5
3	Pool	3.6	3.9	3.6	14.8	13.8	13.6
4	Riffle	1.9	2	1.7	7.8	8.1	7.6
Average Riffles		2.1	2.1	1.8	10.3	10.8	10.1
Average Pools		2.8	2.9	2.6	10.4	10.0	9.3
Average All		2.4	2.5	2.2	10.3	10.4	9.7

*Max depth and bankfull width values from 2013 and 2014 have been adjusted from previous monitoring reports based on refinement of bankfull elevations at each transect

Surveyed pool depths were 1.5 feet (transect #1) and 3.6 feet (transect #3). Pool design depth was 2.7 feet, indicating the pool at transect #1 is relatively shallow, while the pool at transect #3 is relatively deep. Depths at riffles were 1.9 feet (transect #2) and 1.7 feet (transect #4).

Bankfull widths at transects #2 (12.5 feet) and #3 (13.6 feet) indicate the channel has become wider through some segments than the design width of 5.5-6.5 feet. Evidence of this was also observed where the banks have retreated from the wooden stakes that were used to pin a stack of coir logs along the edge of the channel. These coir logs do not appear to have resulted in a stable bank configuration following their

biodegradation. Willow cuttings installed along the outside bank of each meander have not successfully established, as their presence was found only in trace amounts along the stream bank vegetation inventory. Assuming the channel was constructed as designed, it appears the channel widened prior to the first monitoring event, as the survey results do not indicate significant width adjustments over the past three years.

4.7. Longitudinal Profile Survey

Longitudinal profile surveys of the channel thalweg in 2014 and 2015 indicate the presence of three distinct pool features that are 1.0 to 1.5 feet deeper than riffle segments within the project reach. The 2015 profile indicates that in general, the channel bed is approximately 0.2 feet higher than in 2014 along the entire length of the project reach. Average pool and riffle depth at the perpendicular transects were shallower in 2015 than in 2014, and offer additional evidence of sediment deposition throughout the project reach.

Fine sediments accumulating in the channel may be due to a combination of factors, including 1) increased roughness of the channel bed and water column caused by proliferation of watercress during the growing season, 2) the reduced ability of the channel to transport fine sediments through segments that have become over-wide, and 3) upstream development along Bowser Creek that may be contributing fine sediment. While upstream sediment sourcing was not a component of the monitoring plan, residential development and extension of the Highway 93 North bypass project are occurring immediately west and north of the project site. Each of these types of development may be contributing sediment loads to Bowser Creek and may be contributing to the sediment observed in the channel. The dense watercress observed in the channel will trap some of the sediment moving downstream during the growing season, and may help to narrow some of the over-wide areas along the channel if the depositional areas are able to vegetate with annual or perennial species. Continued monitoring will reveal whether the channel flushes fine sediment deposits during future high flow events, or if continued sedimentation within the channel continues to occur.

4.8. Wildlife Documentation

Wildlife observations at the Bowser Creek Stream Mitigation site from 2013 through 2015 have thus far been relatively limited. Signs or presence of two new species were noted in 2015, including raccoon tracks and a passing gull. Limited use of this area by wildlife may be due to the proximity of MT Highway 2, lack of habitat, and the time of day survey crews are present at the site (typically late afternoon).

Table 7. Wildlife observations at Bowser Creek stream mitigation site in 2013, 2014, and 2015.

Common Name	Scientific Name
Mammals	
Raccoon (scat)	<i>Procyon lotor</i>
White-tailed Deer	<i>Odocoileus virginianus</i>
Birds	
Gull sp.	<i>Larus sp.</i>
American Robin	<i>Turdus migratorius</i>
Mallard	<i>Anas platyrhynchos</i>
Sparrow sp.	<i>Passer sp.</i>

New observations from 2015 are **bolded**.

5.0 COMPARISON OF RESULTS TO PERFORMANCE STANDARDS

Monitoring of the Bowser Creek stream mitigation site is intended to document whether the reconstructed segment of the channel is meeting, or moving toward meeting the performance standards outlined in the monitoring plan. Results from the third year of monitoring suggests that all six quantitative performance standards are being met five years following completion of the project (Table 8). Channel form success is considered a qualitative criterion, and is discussed in more detail in Section 5.4.

5.1. Riparian Buffer Success

The results in Table 1 indicate the reconstructed segment of Bowser Creek has developed a densely vegetated understory, which primarily consists of herbaceous vegetation along the riparian and stream bank zones. Woody riparian vegetation is also establishing; however, the woody plantings remain relatively small and therefore offer a limited percent of the overall cover.

Vegetation monitoring of the riparian buffer indicated 89% of disturbed areas have successfully revegetated with non-noxious weed species following construction. Desirable vegetative cover was determined by subtracting the percent of noxious weed species cover (11%) from the total vegetative cover along the riparian transects (100%). Performance criteria specify at least 50% of the disturbed areas within the creditable buffer area must be vegetated with non-weedy species; therefore, this criterion is currently being met. Noxious weeds comprise 10% of the vegetative cover site-wide, which is the maximum amount allowed under this performance criterion.

Total combined areal vegetative cover of the riparian zone and both right and left stream banks along Bowser Creek is currently 100%. Both riparian and stream bank zones are heavily vegetated herbaceous species, while woody species are establishing along the sloped areas adjacent to the channel. The performance criterion for this category specifies $\geq 70\%$ of the combined riparian and stream bank vegetation communities must have vegetative establishment; therefore, this criterion is currently being met.

Woody vegetation plantings indicated a survival rate of 55% five years following construction of the project. The performance criteria states 50% or more of the woody plants installed must survive after five years; therefore, the performance criteria is currently being met five years following construction. Woody plants remain relatively small but should provide increased percent cover of the site as they mature. Dense vegetation growth within the riparian corridor made locating smaller woody plantings difficult during previous monitoring events; however, many additional woody plantings were found in 2015 due to a lesser dense and shorter growth of the understory layer.

5.2. Vegetation Along Stream Banks

Reed canary grass comprised greater than 50% cover along both stream banks in 2015. As a result, vegetation community Type 2 – *Phalaris arundinacea* was the dominant vegetation community observed along the stream banks, with an associated Winward stability rating of 9. Therefore, stream bank vegetation is successfully meeting the associated performance criteria.

5.3. Stream Bank Stability

The stream bank inventory identified two new eroding banks in 2015, bringing the total length of erosion to 209 feet, or 24% of the total project bank length of 878 feet. Although a total of six eroding banks have been identified within the project reach, the performance criteria of less than 25% of the project reach exhibiting signs of instability is currently being met at this site. It should be noted that any additional erosion within the project reach will result in failure of this performance criteria. Corrective actions are warranted in channel segments that have become over-wide following construction and along areas near the confluence with the retention pond outlet.

5.4. Channel Form Success

The project reach indicates signs of lateral erosion and channel widening through portions of the newly constructed channel. In areas where the channel is wider than the design width, it does not appear the coir logs stacked along the edge of the channel developed into stable banks and woody cuttings installed to provide additional bank protection have shown poor survival rates.

The longitudinal profile of the channel thalweg shows no signs of vertical instability or channel downcutting; however, the stream bed appeared to rise in elevation by approximately 0.2' throughout the project reach in 2015 as compared to 2014. This may be due to sediment deposition throughout the length of the channel. It is possible the channel did not experience a flushing flow in the past year and thus has accumulated sediment along the channel bed. The density of watercross throughout the majority of the channel bed may be contributing to a lower sediment transport capacity of the channel during the growing season. Further monitoring efforts will help to indicate whether the channel is capable of flushing sediment and maintaining channel capacity.

Surveyed channel cross sections offer evidence of habitat complexity and variability throughout the project reach. Channel widths and depths vary, indicating a diversity in

habitat features. Although the channel dimensions offer aquatic habitat complexity, the abundance of watercress observed throughout the water column limits the potential use of this habitat by fish and other aquatic life during the growing season.

The reconstructed segment of Bowser Creek was designed to convey an estimated 2 year return interval discharge within the low flow channel. Discharges greater than the 2 year flow are able to access a floodplain approximately 14 feet wide with a design grade of 5% slope toward the channel. Beyond this floodplain, the floodway has been designed to convey up to a 100 year discharge without over-topping Highway 2. While the design of this channel segment suggests floodplain connectivity, no evidence of out-of-bank flows (sediment deposits, debris lines, flow paths) has been noted during the past three monitoring events.

Data and photos included in this monitoring report provide evidence of establishment of vegetation along Bowser Creek's banks and riparian corridor. To date, woody shrubs are establishing adjacent to the creek, and as they continue to mature, will provide additional habitat components such as shade, cover, and small woody debris to the channel.

Based on the results of monitoring data collected to date, the modified segment of Bowser Creek is meeting five of the six quantitative performance targets established in the monitoring plan for the site. Thus far, the project has met the physical objectives of a) constructing 430 linear feet of new channel; b) laying back floodplain slopes adjacent to the channel from 1.5:1 to 4:1 slope or flatter; and c) implementing an aggressive revegetation plan to re-establish native riparian and upland vegetation.

The 2015 monitoring of the Bowser Creek mitigation site reveal results for two of the six performance criteria are at or near the threshold of success. Results for percent of eroding/unstable banks (24%) and percent cover of noxious weeds (10%) leave little to no opportunity for additional degradation of these site conditions. Actions to address bank stability and weed infestations within the mitigation site are likely warranted to maintain project success as defined by the performance criteria.

Table 8. Performance standards for the Bowser Creek Stream Mitigation Site.

Type	Parameter	Performance Standard	Status	Site Meeting Performance Criteria?
Performance Criteria	Riparian Buffer Success	1a. Areas within creditable riparian buffer disturbed during construction must have 50% or greater aerial cover of non-noxious weed species by the end of the monitoring period	Vegetation transects indicate 89% cover of the riparian zones with non-noxious weed species	YES
		1b. Noxious weeds do not exceed 10% cover within the riparian buffer areas.	Vegetation transects indicate 10% cover of noxious weeds within riparian zones.	YES
	Vegetation Success	2a. Combined aerial cover of riparian and stream bank vegetation communities is at least 70%	Combined aerial cover of riparian and stream bank vegetation is 100%	YES
		2b. Planted trees and shrubs must exhibit 50% survival after 5 years	Planted tree and shrub survival documented at 55% .	YES
	Vegetation along Streambanks	3. Majority of plants on the stream bank must have root stability indices of at least 6	Dominant streambank community along both stream banks is community Type 2- <i>Phalaris arundinacea</i> , with a root stability index of 9.	YES
	Streambank Stability Success	4. Less than 25% of bank length is unstable and classified as eroding bank.	Observations noted 24% of the stream banks are eroding or unstable.	YES
Qualitative Criteria	Channel Form	5. Will be achieved when the stream stabilizes, includes pools and riffles, allows for flood events to occupy the floodplain, and the habitat features such as riparian plant communities have successfully established along streambanks.	Evidence of channel form success provided in Section 5.4	YES

6.0 MANAGEMENT AND DESIGN RECOMMENDATIONS

6.1. Weed Management

Noxious weeds were observed on approximately 10% of the Bowser Creek project area, with occurrences in riparian and stream bank areas (Figure 4, Appendix A). Recent weed control efforts appear to have been effective at controlled infestations of St. John's wort and Oxeye daisy, as these species were noted during previous monitoring surveys but were not observed in 2015. Although these results are promising, the percent noxious weed cover is currently at the maximum allowable limit to meet the performance standards; therefore continued weed control is recommended to maintain success in this category. The documentation of noxious weed occurrences provided in this monitoring report allow for MDT to develop management plans for controlling noxious weeds along the reconstructed segment of Bowser Creek. Weed control conducted by MDT in the future should concentrate efforts in areas that are most heavily infested by noxious weeds.

6.2. Use of Reference Data to Document Successful Pool Formation

The reconstructed segment of Bowser Creek has been designed with a low sinuosity and very broadly sweeping meanders. The ability of this channel segment to maintain long term pool habitat may be limited by the relatively straight planform geometry and prescribed radius of curvatures. However, assessment of the ability of Bowser Creek to successfully generate pool habitat should take into account the creek's natural ability to do so. In order to determine whether Bowser Creek is successfully providing adequate pool habitats, survey results from the reconstructed pool segments should be compared against appropriate reference reach pool data. If the reference reach data suggests a relatively straight planform alignment is appropriate, development of deep pools will be naturally limited. Collection of reference reach data, whenever available, is suggested for use in developing more specific success criteria pertaining to pool development on future stream mitigation projects.

Reference reach data may not always be available; as was the case for this reconstructed segment of Bowser Creek. Much of the Bowser Creek corridor has been developed and modified by highway and residential development. As a result, the design of the Bowser Creek incorporated discharges observed in Bower Creek and channel dimensions for similarly sized watersheds.

6.3. Floodplain and Riparian Development

Side slope designs along Bowser Creek provide room for a very narrow, 14-foot wide riparian and floodplain zone. Perpendicular transect survey results (Appendix B) illustrate a narrow bankfull bench adjacent to the creek has been constructed for flood inundation and wetland/riparian vegetation establishment. Integrating a slightly steeper upland side slope design would provide for a wider, more functional floodplain and riparian zone by allowing the stream to access a larger, flat zone adjacent to the active channel (Figure 2). Constructing steeper side slopes and a wider floodplain area requires additional excavation; therefore a cost/benefit analysis of creating additional

floodplain and wetland features, and the associated mitigation credits, is potentially worth consideration for future stream and riparian mitigation designs. Design of steeper side slopes along floodplains adjacent to highways also must take into account traffic and safety considerations, and allow for vehicles to exit the roadway safely.




Figure 2. Alternative grading plan to increase floodplain and riparian areas.

6.4. Riparian Vegetation Zone

Design plans indicate riparian planting zones were only prescribed on the south side of Bowser Creek. Increasing the steepness of side slopes as illustrated Figure 2 would result in a wider riparian corridor, allowing for increased riparian vegetation establishment and the ecological benefits of such features along both sides of the channel. Consideration of this alternative grading plan is suggested for future stream mitigation projects.

6.5. Vegetation Success

Monitoring of vegetation along the immediate stream banks (within 3 feet of the active channel) indicates very limited survival of woody cuttings installed along the outside of meander bends. According to the design details, cuttings were placed above and below the upper coir log fastened to the bank with wooden stakes. The 2015 monitoring event noted only trace amounts of willows growing along the banks, indicating most of the cuttings did not survive. It is unclear why these cuttings did not survive. The NRCS has prepared several guidance documents outlining specific harvesting, storing, and installation techniques that maximize survival rates of woody cuttings installed along stream banks (NRCS 2007)

7.0 LITERATURE CITED

Natural Resources Conservation Service. 2007. How to Plant Willows and Cottonwoods for Riparian Restoration. Technical Note #23. Boise, Idaho Plant Materials Center, Aberdeen, Idaho.


Montana Department of Agriculture. Montana Noxious Weed List. July 2015. Accessed September 2015 at: <http://agr.mt.gov/agr/Programs/Weeds/PDF/2015WeedList.pdf>.

Winward, 2000. Monitoring the Vegetation Resources in Riparian Areas. Gen. Tech. Report RMRS-GTR.47. Ogden, UT: U.S. Department of Agriculture, Forest Service, Rocky Mountain Research Station.

Appendix A

Project Site Maps

MDT Stream Mitigation Monitoring
Bowser Creek
Flathead County, Montana



Legend



- Photo Points
- Riparian and Perpendicular Transect Endpoints
- Channel Thalweg
- Major Station (100')
- Minor Station (25')
- Eroding Banks
- Pool and Riffle Transects
- Riparian Transects

Bowser Creek - 2015 Monitoring Features

Figure 3

Date: 10/8/2015

Bowser_features2015.mxd



Legend

- Project Boundary
- Vegetation Community Boundary

- Centaurea stoebe*
- Cirsium arvense*
- Cynoglossum officinale*
- Linaria vulgaris*
- Tanacetum vulgare*

- Elymus* spp. Community
- Phalaris arundinacea* Community
- Nasturtium officinale* Community




**Bowser Creek - 2015
Noxious Weeds and
Vegetation Community**
Figure 4
Date: 10/06/2015
Bowser_monitor2015.mxd

Appendix B


Perpendicular Transect and Longitudinal Profile Plots

MDT Stream Mitigation Monitoring
Bowser Creek
Flathead County, Montana


Bowser Transect #1 - Pool




Bowser Transect #2 - Riffle




Bowser Transect #3 - Pool



Bowser Transect #4 - Riffle



Bowser Creek Longitudinal Profiles: 2014 and 2015



Appendix C

Project Area Photos

MDT Stream Mitigation Monitoring
Bowser Creek
Flathead County, Montana

PHOTO INFORMATION

PROJECT NAME: Bowser Creek Stream Mitigation Site

DATE: 2013 and 2015 Monitoring Events



Photo Point 1—2013
Description: View looking west (upstream) of Bowser Creek. **Compass:** 270 (West)



Photo Point 1—2015
Description: View looking west (upstream) of Bowser Creek. **Compass:** 270 (West)



Photo Point 2.1—2013
Description: View looking northwest at Bowser Creek. **Compass:** 315 (Northwest)



Photo Point 2.1—2015
Description: View looking northwest at Bowser Creek. **Compass:** 315 (Northwest)



Photo Point 2.2—2013
Description: View across Bowser Creek looking north. **Compass:** 0 (North)



Photo Point 2.2—2015
Description: View across Bowser Creek looking north. **Compass:** 0 (North)

PHOTO INFORMATION

PROJECT NAME: Bowser Creek Stream Mitigation Site

DATE: 2013 and 2015 Monitoring Events



Photo Point 2.3—2013
Description: View looking northeast across Bowser Creek. **Compass:** 45 (Northeast)



Photo Point 2.3—2015
Description: View looking northeast across Bowser Creek. **Compass:** 45 (Northeast)



Photo Point 2.4—2013
Description: View looking east across Bowser Creek. from photo point 2. **Compass:** 90 (East)



Photo Point 2.4—2015
Description: View looking east across Bowser Creek. from photo point 2. **Compass:** 90 (East)



Photo Point 3.1—2013
Description: View looking east (downstream) of Bowser Creek from photo point 3. **Compass:** 90 (East)



Photo Point 3.1—2015
Description: View looking east (downstream) of Bowser Creek from photo point 3. **Compass:** 90 (East)

PHOTO INFORMATION

PROJECT NAME: Bowser Creek Stream Mitigation Site

DATE: 2015 Monitoring Event



Additional Photo 1—2013
Description: Nasturtium growth in Bowser Creek.
Compass: 90 (East)



Additional Photo 1—2015
Description: Nasturtium growth in Bowser Creek.
Compass: 90 (East)



Additional Photo 2—2013
Description: Eroding Bank L1
Compass: 0 (North)



Additional Photo 2—2015
Description: Eroding Bank L1
Compass: 0 (North)



Additional Photo 3—2013
Description: Eroding bank L2 downstream of culvert. **Compass:** 0 (North)



Additional Photo 3—2015
Description: Eroding bank R1 across from culvert.
Compass: 90 (East)

PHOTO INFORMATION

PROJECT NAME: Bowser Creek Stream Mitigation Site

DATE: 2015 Monitoring Event



Additional Photo 4 - 2015
Description: Eroding Bank EBL3. Note wood stakes previously at edge of bank are now 2-3 feet from bank. Compass 270 (West)



Additional Photo 5 - 2015
Description: Lower end of new eroding bank L4. Compass 0 (North)



Additional Photo 6 - 2015
Description: Upper end of new eroding bank L4. Compass: 0 (North)



Additional Photo 7 - 2015
Description: Dense infestation of watercress found throughout Bowser Creek mitigation site. Compass 90 (East)



Additional Photo 8- 2015
Description: Culvert partially blocked by cattail debris at downstream end of project reach.



PHOTOGRAPHIC INSPECTION INFORMATION

PROJECT NAME: 2015 MDT STREAM MITIGATION—BOWSER CREEK

DATE: 8-26-15



T1 LEFT: LOOKING SOUTHWEST TO T1 RIGHT



T1 RIGHT: LOOKING NORTHWEST TO T1 LEFT



PHOTOGRAPHIC INSPECTION INFORMATION

PROJECT NAME: 2015 MDT STREAM MITIGATION—BOWSER CREEK

DATE: 8-26-15



T1 LEFT: LOOKING WEST UPSTREAM



T1 LEFT: LOOKING SOUTH DOWNSTREAM

PROJECT NAME: 2015 MDT STREAM MITIGATION—BOWSER CREEK

DATE: 8-26-15



T1: LOOKING WEST UPSTREAM FROM MIDDLE OF CREEK



T1: LOOKING EAST DOWNSTREAM FROM MIDDLE CREEK



PHOTOGRAPHIC INSPECTION INFORMATION

PROJECT NAME: 2015 MDT STREAM MITIGATION—BOWSER CREEK

DATE: 8-26-15



T1 RIGHT: LOOKING WEST UPSTREAM




T1 RIGHT: LOOKING EAST DOWNSTREAM



PHOTOGRAPHIC INSPECTION INFORMATION

PROJECT NAME: 2015 MDT STREAM MITIGATION—BOWSER CREEK

DATE: 8-26-15



T2 LEFT: LOOKING SOUTH TO T2 RIGHT



T2 RIGHT: LOOKING NORTH TO T2 LEFT



PHOTOGRAPHIC INSPECTION INFORMATION

PROJECT NAME: 2015 MDT STREAM MITIGATION—BOWSER CREEK

DATE: 8-26-15



T2 LEFT: LOOKING WEST UPSTREAM



T2 LEFT: LOOKING SOUTH EAST DOWNSTREAM

PROJECT NAME: 2015 MDT STREAM MITIGATION—BOWSER CREEK

DATE: 8-26-15



T2: LOOKING WEST UPSTREAM FROM MIDDLE CREEK



T2: LOOKING EAST DOWNSTREAM FROM MIDDLE CREEK



PHOTOGRAPHIC INSPECTION INFORMATION

PROJECT NAME: 2015 MDT STREAM MITIGATION—BOWSER CREEK

DATE: 8-26-15



T2 RIGHT: LOOKING WEST UPSTREAM



T2 RIGHT: LOOKING EAST DOWNSTREAM



PHOTOGRAPHIC INSPECTION INFORMATION

PROJECT NAME: 2015 MDT STREAM MITIGATION—BOWSER CREEK

DATE: 8-26-15



T3 LEFT: LOOKING SOUTH TO T3 RIGHT



T3 RIGHT: LOOKING NORTH TO T3 LEFT



PHOTOGRAPHIC INSPECTION INFORMATION

PROJECT NAME: 2015 MDT STREAM MITIGATION—BOWSER CREEK

DATE: 8-26-15



T3 LEFT: LOOKING WEST UPSTREAM



T3 LEFT: LOOKING EAST DOWNSTREAM

PROJECT NAME: 2015 MDT STREAM MITIGATION—BOWSER CREEK

DATE: 8-26-15



T3: LOOKING WEST UPSTREAM FROM MIDDLE OF CREEK



T3: LOOKING EAST DOWNSTREAM FROM MIDDLE CREEK



PHOTOGRAPHIC INSPECTION INFORMATION

PROJECT NAME: 2015 MDT STREAM MITIGATION—BOWSER CREEK

DATE: 8-26-15



T3 RIGHT: LOOKING WEST UPSTREAM



T3 RIGHT: LOOKING EAST DOWNSTREAM

PROJECT NAME: 2015 MDT STREAM MITIGATION—BOWSER CREEK

DATE: 8-26-15



T4 LEFT: LOOKING SOUTH TO T4 RIGHT



T4 RIGHT: LOOKING NORTH TO T4 LEFT

PROJECT NAME: 2015 MDT STREAM MITIGATION—BOWSER CREEK

DATE: 8-26-15



T4 LEFT: LOOKING WEST UPSTREAM



T4 LEFT: LOOKING EAST DOWNSTREAM

PROJECT NAME: 2015 MDT STREAM MITIGATION—BOWSER CREEK

DATE: 8-26-15



T4: LOOKING WEST UPSTREAM FROM MIDDLE OF CREEK



T4: LOOKING EAST DOWNSTREAM FROM MIDDLE CREEK

PROJECT NAME: 2015 MDT STREAM MITIGATION—BOWSER CREEK

DATE: 8-26-15



T4 RIGHT: LOOKING WEST UPSTREAM



T4 RIGHT: LOOKING EAST DOWNSTREAM

Appendix D

Construction Plan Sheets

MDT Stream Mitigation Monitoring
Bowser Creek
Flathead County, Montana

DETAIL

BOWSER CREEK CHANNEL CHANGE

LEGEND
 STREAM RIFFLE SECTION
 STREAM POOL SECTION

SPRING CREEK CHANNEL CHANGE CURVE DATA


CURVE	STATION	PC	PT	PIC	PTC	PRC	PTA	PTB	PTC	PTD														
CB	0+84.66	37.35	20.11	11.00	17.33	4.74	11.25	17.33	4.74	11.25	17.33	4.74	11.25	17.33	4.74	11.25	17.33	4.74	11.25	17.33	4.74	11.25	17.33	
CC	1+37.20	38.48	07.11	20.00	11.54	9.74	18.11	2.54	18.11	2.54	18.11	2.54	18.11	2.54	18.11	2.54	18.11	2.54	18.11	2.54	18.11	2.54	18.11	2.54
CD	1+37.20	51.51	00.41	20.00	9.74	18.11	2.54	18.11	2.54	18.11	2.54	18.11	2.54	18.11	2.54	18.11	2.54	18.11	2.54	18.11	2.54	18.11	2.54	18.11
CE	1+66.63	41.08	20.81	20.00	13.55	7.04	13.55	7.04	13.55	7.04	13.55	7.04	13.55	7.04	13.55	7.04	13.55	7.04	13.55	7.04	13.55	7.04	13.55	7.04
CF	1+50.43	26.56	29.11	20.00	4.79	9.40	0.27	5.73	5.94	5.73	5.94	5.73	5.94	5.73	5.94	5.73	5.94	5.73	5.94	5.73	5.94	5.73	5.94	5.73
CG	2+09.31	91.18	24.81	11.00	17.33	4.74	11.25	17.33	4.74	11.25	17.33	4.74	11.25	17.33	4.74	11.25	17.33	4.74	11.25	17.33	4.74	11.25	17.33	4.74

P. O. T. STA. 2+15.59
 END BOWSER CREEK CHANNEL CHANGE =
 STA. 36+56.67 US 2

CENTERLINE COORDINATE TABLE

STATION	DESCRIPTION	N OR Y COORDINATE	E OR X COORDINATE	REMARKS
0+84.66	POT	449 740.8132	240 357.7886	BEGIN CHANNEL CHANGE
0+87.36	PC	449 738.2194	240 359.7848	
0+87.74	PT	449 738.2194	240 359.7848	
0+88.74	P1	449 734.8359	240 370.1222	
1+13.93	PC	449 733.0927	240 385.2258	
1+13.93	PT	449 733.0927	240 385.2258	
1+27.47	PRC	449 732.2841	240 392.2228	
1+31.20	P1	449 741.2244	240 408.4145	
1+45.58	PRC	449 737.5485	240 415.5760	
1+45.58	P1	449 737.5485	240 415.5760	
1+55.13	PRC	449 736.1832	240 427.4094	
1+55.13	P1	449 742.3275	240 435.6746	
1+73.49	PRC	449 740.2030	240 442.8233	
1+73.49	P1	449 738.1832	240 452.4094	
1+95.06	PRC	449 735.4135	240 455.0936	
1+95.06	P1	449 736.8836	240 463.8025	
2+09.31	PC	449 736.8836	240 465.7522	
2+09.31	PT	449 736.8836	240 465.7522	
2+15.59	P1	449 727.1881	240 475.6213	END CHANNEL CHANGE

P. O. T. STA. 0+84.66
 BEGIN BOWSER CREEK CHANNEL CHANGE =
 STA. 35+34.77 US 2




904
 903
 902
 901
 900
 899
 898
 897
 896
 895

1400 f50 2100 f50 3100 f50 36100


DETAIL

BOWSER CREEK VEGETATION TYPICAL SECTIONS & SUMMARY

NOTES: 1. SEE ROADWAY PLANS FOR CHANNEL CONSTRUCTION DETAILS. GENERAL CONCEPTUAL DESIGN. FOR INFORMATION ONLY.
 2. SEE ROADWAY PLANS FOR CHANNEL CONSTRUCTION DETAILS. GENERAL CONCEPTUAL DESIGN. FOR INFORMATION ONLY.



BOWSER CREEK CHANNEL CHANGE RIFFLE TYPICAL SECTION
 AREA 4 UPLAND SEED MIX AREA 5 RIPARIAN SEED MIX AREA 4 UPLAND SEED MIX
 SCALE: NOT TO SCALE



BOWSER CREEK CHANNEL CHANGE POOL TYPICAL SECTION
 AREA 4 UPLAND SEED MIX AREA 5 RIPARIAN SEED MIX AREA 4 UPLAND SEED MIX
 SCALE: NOT TO SCALE



DESIGNED BY	DATE
DRAWN BY	DATE
CHECKED BY	DATE
APPROVED BY	DATE
INITIALS	DATE

BOWSER CREEK CHANNEL CHANGE PLANT LIST			
ZONE A UPLAND TREES			
TYPE	BOTANICAL NAME	COMMON NAME	QTY
BP	BETULA PAPERIFERA	PAPER BIRCH	6
PP	PINUS STROBILATA	PINE	7
ZONE B TRANSITIONAL SHRUBS			
TYPE	BOTANICAL NAME	COMMON NAME	QTY
PV	PRUNUS VIRGINIANA	CHERRY	124
RW	ROSA WOODII	ROSE	177
SG	SHEPHERDIA COMPAENSIS	SPRING BRUSH	21
SP	SPIRAEA ALBA	SPRING BRUSH	57
ZONE C SEASONALLY FLOODED TREES			
TYPE	BOTANICAL NAME	COMMON NAME	QTY
BD	BETULA SECURIFOLIA	BETULA	5
ZONE D SEMI-PERMANENTLY FLOODED COIR FLOODED PLANTING			
TYPE	BOTANICAL NAME	COMMON NAME	QTY
SD	SALIX DRUMMONDIANA	DRUMMOND WILLOW	22
SB	SALIX BEBBIANA	BEBB WILLOW	16
SA	SALIX ALBA	WHITE WILLOW	22
SP	SPIRAEA ALBA	SPRING BRUSH	22
ST	STYRACIA FLORIBUNDA	FLORIBUNDA	22
SD	SALIX DRUMMONDIANA	DRUMMOND WILLOW	222
SB	SALIX BEBBIANA	BEBB WILLOW	222
SA	SALIX ALBA	WHITE WILLOW	222
SP	SPIRAEA ALBA	SPRING BRUSH	222
ST	STYRACIA FLORIBUNDA	FLORIBUNDA	222
STREAMBANK PLUGS			
TYPE	BOTANICAL NAME	COMMON NAME	QTY
SD	SALIX DRUMMONDIANA	DRUMMOND WILLOW	666
SB	SALIX BEBBIANA	BEBB WILLOW	666
SA	SALIX ALBA	WHITE WILLOW	666
SP	SPIRAEA ALBA	SPRING BRUSH	666
ST	STYRACIA FLORIBUNDA	FLORIBUNDA	666
PLUGS			
TYPE	BOTANICAL NAME	COMMON NAME	QTY
SD	SALIX DRUMMONDIANA	DRUMMOND WILLOW	120
SB	SALIX BEBBIANA	BEBB WILLOW	120
SA	SALIX ALBA	WHITE WILLOW	120
SP	SPIRAEA ALBA	SPRING BRUSH	120
ST	STYRACIA FLORIBUNDA	FLORIBUNDA	120

* FOR INFORMATION ONLY. INCLUDE ALL COSTS AND INCIDENTAL ITEMS ASSOCIATED WITH THE INSTALLATION OF THIS ITEM IN THE LUMP SUM BID PRICE FOR "VEGETATION".

JUTE NETTING		square meters
STATION	TO	
35+34.77	38+58.67	200
TOTAL		200

* FOR INFORMATION ONLY. INCLUDE ALL COSTS AND INCIDENTAL ITEMS ASSOCIATED WITH THE INSTALLATION OF THIS ITEM IN THE LUMP SUM BID PRICE FOR "VEGETATION".

KBP - US 2 WIDENING
 BOWSER CREEK
 VEGETATION TYPICAL SECTIONS
 & SUMMARY


NO SCALE

STATE	PROJECT NUMBER	SHEET NO.
MONTANA	NH 151(93)	V3
CSF - 0.999470385		

DETAIL


BOWSER CREEK VEGETATION PLAN

LEGEND	
	AREA 4 UPLAND SEED MIX
	AREA 5 RIPARIAN SEED MIX
	PROPOSED SHRUB PLANTING
	COR ROLLS
	PROPOSED TREE PLANTING



KBP - US 2 WIDENING
BOWSER CREEK
VEGETATION PLAN
SCALE = 1:250

NOTE: THIS PLAN IS A GRAPHIC REPRESENTATION REFER TO SECTIONS AND PLANT LISTS FOR DETAILED ZONAL PLACEMENT.



DESIGNER	DATE
DRAWN	
APPROVED	
REVISED	
CHECKED BY	12/29/00
REVIEWED BY	1/2/2010
DATE	1/2/2010
INITIALS	DATE